

Maxibounce Ltd  
17 Harlington St  
Loughborough  
LE11 1HT

Tel: 01509232497  
mob: 07725414355



# ARCH COVER

## Annual Inspection

|                                |             |                |
|--------------------------------|-------------|----------------|
| Client <b>ULTIMATE RODEO</b>   | Standard    | EN 14960:2019  |
| Manufacturer Jay's Inflatables | Description | ARCH COVER     |
| Date 26 08 2025                | Inspector   | Paul Hanna     |
|                                | Tag No.     | Serial No. N/A |

| Structure                   | PASS   | FAIL | DETAIL     |
|-----------------------------|--------|------|------------|
| Trough depth                | N/A    |      |            |
| Security of Seams           | x      |      |            |
| Stitching                   | x      |      | 3-6mm      |
| Anchor Points               | x      |      | w/s 12L 6H |
| Anchor Accessories          | x      |      | 163kgs     |
| Walls / Towers              | x      |      |            |
| Blower Distance             | x      |      | 1.2m       |
| Zips                        | x      |      |            |
| Fabric Flame Retardent      | x      |      | maker      |
| Fabric Strength             | x      |      | maker      |
| Step/Ramp Size              | N/A    |      |            |
| Grounding                   | N/A    |      |            |
| Sharp Angles / Edges        | x      |      |            |
| Stability                   | x      |      |            |
| Ropes                       | x      |      | 163kgs     |
| Artwork                     | x      |      | painted    |
| Air Loss Points             | x      |      |            |
| Water Gauge Pressure        | x      |      | 1.5        |
| Fall Off Height             | N/A    |      |            |
| Thread                      | x      |      |            |
| Netting                     | N/A    |      |            |
| Entrapment                  | x      |      |            |
| Deflation / Evacuation Time | x      |      | 30s        |
| Windows                     | N/A    |      |            |
| Markings                    | N/A    |      |            |
| Identification              | N/A    |      |            |
| <b>Slides</b>               |        |      |            |
| Wall Heights                |        |      |            |
| Run Out                     |        |      |            |
| Steps                       |        |      |            |
| Clamber Sheet               |        |      |            |
| <b>Blower</b>               |        |      |            |
| Size & Type                 | Huawei |      | 3HP        |
| Inlet & Outlet Mesh         | x      |      |            |
| Cable & Plug                | x      |      |            |
| Casing & Impeller           | x      |      |            |
| Pat Test                    | x      |      | owner      |
| Return Flap                 | x      |      |            |

**PASS**

### Notes:

W 6m  
L 8m  
H 6m




### Users

1m  
1.25m  
1.5m  
1.8m

### Accessories

### Risk Assessment

Ensure anchorage  
Max wind speed 24mph

Signed: Paul Hanna .....  ..... PH

Date: 26 08 2025